

Anticipated 2018 CGF Runway Construction Schedule

DATE	RUNWAY IMPACT	INSTRUMENT APPROACH IMPACT
April 1 – 20	No Impact	
April 20 (10p) – 23 (7a)	Total Closure (57 Hour)	RWY 6 RNAV Out of Service: 4/21/18 to 9/13/18 (Circle to Land minimums are available) RWY 24 RNAV Out of Service: 6/23/18 to 1/3/19 (Circle to Land minimums are available) ILS 24 Out of Service: 4/21/18 to 1/3/19 (Entire Approach is Unusable)
April 24 - May 24	Temporary Runway 6 Threshold Relocation <ul style="list-style-type: none"> • 6 TORA - 4,500' • 6 TODA – 4,500' • 6 ASDA – 4,500' • 6 LDA – 4,500' • 24 TORA – 4,500' • 24 TODA – 4,500' • 24 ASDA – 4,100' • 24 LDA – 4,100' 	
May 25 (10p) – 28 (7a)	Total Closure (57 Hour)	
May 28 – June 22 (10p – 7a)	Weekday Night Closures	
June 23 (10p) – 25 (7a)	Total Closure (57 Hour)	
June 26 – September 9 Taxiway 'U' – 7 Day Closure, Date TBD	Temporary Runway 24 Threshold Relocation <ul style="list-style-type: none"> • 6 TORA - 4,136' • 6 TODA – 4,136' • 6 ASDA – 3,736' • 6 LDA – 3,418' • 24 TORA – 4,136' • 24 TODA – 4,136' • 24 ASDA – 4,136' • 24 LDA – 4,136' 	
September 15-16	Total Closure (Groove ~ 57 Hour)	
September 22-23	Total Closure (Final Paint ~ 57 Hour)	

- Closure Dates are **TENTATIVE** but required time to complete necessary tasks. They will be scheduled and discussed during weekly progress meetings.
- The closure of Taxiway Uniform will be scheduled to minimize any impact to the CC Hangar tenants and coincide with the scheduled EAA AirVenture Oshkosh as possible.